

# Ringkøbing-Skjern og Varde Kommune

## Dobbelttrettet cykelsti mellem Klitvejen og Nymindegab

ID	Task Name	Scheduled Duration	Scheduled Start	Scheduled Finish	Gantt Chart																														
					May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September														
1	<b>Hovedtidsplan</b>	341 days	Thu 26-05-16	Wed 13-09-17	[Gantt bar from May 26 to Sep 13]																														
2	Indledende møde	0 days	Thu 26-05-16	Thu 26-05-16	◆ 26-05																														
3	<b>Projekteringsmøder med Kommunerne</b>	165 days	Mon 04-07-16	Sat 18-02-17	◆ 04-07 ◆ 11-08 ◆ 28-10 ◆ 18-02																														
8	Projektafklaring	30 days	Mon 13-06-16	Fri 22-07-16	[Task bar]																														
9	Skitseprojekt, 2d plangeometri	15 days?	Tue 09-08-16	Mon 29-08-16	[Task bar]																														
10	Sommerferie	21 days	Mon 11-07-16	Mon 08-08-16	[Task bar]																														
11	Intern sagsbehandling og godkendelse af skitseprojekt	21 days	Tue 30-08-16	Tue 27-09-16	[Task bar]																														
12	Opmåling	5 days	Wed 28-09-16	Tue 04-10-16	[Task bar]																														
13	Overslag	4 days	Tue 05-07-16	Fri 08-07-16	[Task bar]																														
14	Indhentning af ledningsoplysninger	15 days	Mon 08-08-16	Fri 26-08-16	[Task bar]																														
15	Besigtigelse af landskab	0 days	Mon 04-07-16	Mon 04-07-16	◆ 04-07																														
16	Detailprojektering	40 days	Wed 05-10-16	Tue 29-11-16	[Task bar]																														
17	Intern sagsbehandling og godkendelse af detailprojekt	21 days	Wed 30-11-16	Wed 28-12-16	[Task bar]																														
18	Myndighedsbehandling	60 days	Wed 28-12-16	Tue 21-03-17	[Task bar]																														
19	Ekspropriation(kun strækning Nørre Nebel og Sdr. Bork )	50 days	Tue 10-01-17	Mon 20-03-17	[Task bar]																														
20	Udarbejdelse af udbudsmateriale SB, SAB, TBL og TAG	21 days?	Tue 07-02-17	Tue 07-03-17	[Task bar]																														
21	Intern sagsbehandling og godkendelse af udbudsmateriale	10 days	Wed 08-03-17	Tue 21-03-17	[Task bar]																														
22	Udsendelse af materiale og tilbudsregning	21 days	Tue 21-03-17	Tue 18-04-17	[Task bar]																														
23	Licitation/tilbudsafgivelse	0 days	Tue 18-04-17	Tue 18-04-17	◆ 18-04																														
24	Evaluering af tilbud	3 days	Tue 18-04-17	Thu 20-04-17	[Task bar]																														
25	Indstilling	0 days	Thu 20-04-17	Thu 20-04-17	◆ 20-04																														
26	Bygherregodkendelse	7 days	Thu 20-04-17	Fri 28-04-17	[Task bar]																														
27	Meddelelse om tildeling af kontrakt til tilbudsgiverne	0 days	Fri 28-04-17	Fri 28-04-17	◆ 28-04																														
28	Kontrakt og udførelse	98 days	Mon 01-05-17	Wed 13-09-17	[Task bar]																														
29	<b>Aflevering</b>	0 days	Wed 13-09-17	Wed 13-09-17	◆ 13-09																														